

New School Site Servicing (57th Avenue)

UPDATES

09/24/20: Work at Stony Plain Central School's new location continues with ongoing power installation. Trail and sidewalk installation will soon be underway followed by landscaping. The project is forecasted to be completed by mid to late October.

09/11/20: Paving at the Stony Plain Central School site was completed this week on Thursday, September 10. Power installation is set to begin early next week, with sidewalks and asphalt trails to follow and landscaping commencing once trails are finished.

07/13/20: Underground construction at the Central School site is now complete. Surface work will begin as soon as possible, weather dependent. Construction is scheduled for completion in August.

05/29/20: Underground work has begun at the Stony Plain Central School site. Updates will be released as work progresses. The project is estimated to be complete late summer.