

New School Site Servicing (57th Avenue)

UPDATES

10/23/19: Road construction is continuing. Weather and site conditions have set back the completion of the road. The Town is working closely with Alberta Infrastructure on the school/parking lot design and accesses. The extension of 57 Avenue to the new school site should be completed to a gravel state by the end of this construction season. Paving and completion of the road extension will be scheduled for the spring of 2020.

09/06/19: Road work is underway including preliminary grading and construction of the north storm water ditch.

07/25/19: Construction is set to begin on the underground servicing for the new Stony Plain school site next week. Residents will notice an increase in traffic along 57th Avenue and construction noise during working hours. Construction is anticipated to be complete by late October (weather dependent).

We appreciate your patience. Every effort will be made to minimize disruption.