

# Highway 628 (79th Avenue)

## UPDATES

**09/20/2018:** Alberta Transportation's work on Provincial Highway 628 is now officially complete.

**09/06/2018:** The Town of Stony Plain has been informed, with the exception of a few sign deficiencies to address, Alberta Transportation's work on Highway 628 is now complete.

**08/27/2018:** Paving and line painting of Highway 628 has been finished. All paint messages, including zebra crosswalks, are expected to be complete Monday weather permitting. Lane closures around Golf Course Road should be expected for Monday and Tuesday during the day as work is completed.

**08/22/2018:** Alberta Transportation has informed the Town of Stony Plain that final paving on Highway 628, including the High Park and Golf Course Road intersections, has begun and is expected to be finished by the end of the week. Line painting is tentatively scheduled for this weekend and is weather dependent.

**07/24/2018:** Alberta Transportation has informed the Town that paving will begin on Highway 628 on July 26, 2018.

**07/20/2018:** Alberta Transportation has informed the Town that paving will begin on Highway 628 on July 24, 2018.

**06/12/2018:** Due to recent rain, AT has pushed the start date back to Monday, June 18, 2018.

**06/06/2018:** Alberta Transportation has informed the Town, due to recent rain and the subsequent delays of other projects, the start date for Highway 628 has been changed to Monday, June 11, 2018.

**06/04/2018:** The Town of Stony Plain has received an update on the Highway 628 construction project from Alberta Transportation. Weather permitting, grading work on Provincial Hwy 628 will begin on Wednesday, June 6th at the intersection of Campsite Road (Range Road 274), followed by the intersection of Golden Spike Road (Range Road 273). After the grading work of these two intersections is done, removal of the top asphalt layer will begin just east of the Hwy 779 intersection and work east towards Golden Spike Road, followed by paving. This in Town limits work is expected to begin in late July. The entire 6 KM project is expected to be complete at the end of the summer, barring poor weather and unforeseen issues.

**05/04/2018:** Highway 628 construction is scheduled to commence mid-June.